

February 21, 2023

CCWSC – New Ground Storage Tank (120k Gallon)

Tentative Construction Schedule

PHASE	TIMELINE	STATUS
Demo Start/Stop	Oct. 2022	Complete
Plumbing Isolation & Temp Fencing and Entrance	Dec. 13, 2022- Mar. 03, 2023	Materials on Hand / Contract in place.
Foundation Start/Stop	Dec. 20, 2022 – Feb. 28, 2023	Wall expected to be poured By 02/24. Remove Forms 02/27. Final Backfill and Of fill on 02/28.
Tank Fab Start/Stop	Nov. 16, 2022 – Mar. 10, 2023	In Fabrication
Tank Delivery	Mar. 13, 2023	Tentative
Tank Install Start/Stop	Mar. 09 – 16, 2023	Not Started
Final Site Work/Cleanup	Mar. 17 – 24, 2023	Not Started
Final Plumbing Pipe to Tank	Mar. 17 – 24, 2023	Materials on Hand.
Controls Start/Stop	Mar. 15 - 24, 2023	Contract Signed
Disinfection Testing	Mar. 16, 2023	Not Started
Commissioning	Mar. 24, 2023	Pending
Acceptance	Mar. 24, 2023	Pending

All work below this line and its timing is dependent on the tank delivery. Any delays due to the tank manufacturer will shift timing of phases below line. G&W intends to stay on top of the manufacturer but delays from manufacturer are ultimately out of G&W's control.